

CUSTOMER Al-Ameen Builders & Developers		SITE Riverside Towers, Kannur	
GRADE M25	STRUCTURE Column — C4/C5, 3rd Floor	CASTING DATE 16 Aug 2026	COMPARED DESIGN MD-M25-014

STANDARDS FOLLOWED	
Sampling of Fresh Concrete	IS 1199 (1959)
Casting Location	Plant (cast during Plant QC, at batching plant)
Curing Method	Water Curing (IS 516)
Rate of Loading	140 kg/cm2 per minute
Compressive Strength of Concrete Cubes	IS 456:2000
Size of the Specimen	150 mm x 150 mm x 150 mm
Type of Failure	7-Day: Cone & Split · 28-Day: Cone

TEST SUMMARY — 7 & 28 DAY AVERAGES		Meets characteristic strength f'ck (25.0 MPa)	
7-DAY AVG. 18.6 N/mm2	Load 419.5 kN Density 2,412 kg/m3	28-DAY AVG. 27.8 N/mm2	Load 626.3 kN Density 2,421 kg/m3

CUBE TEST ANALYSIS							
CUBE NO	DATE OF TEST	AGE (DAYS)	WEIGHT (KG)	DENSITY (KG/M3)	LOAD (KN)	STRENGTH (N/MM2)	AVERAGE (N/MM2)
2479-A1	23 Aug 2026	7	8.512	2,402	417.20	18.5	18.6
2479-A2	23 Aug 2026	7	8.548	2,421	421.80	18.7	
2481-B1	13 Sept 2026	28	8.601	2,418	622.40	27.6	27.8
2481-B2	13 Sept 2026	28	8.577	2,424	630.10	28.0	

REMARKS
7-Day: Within range.

Anjali Menon
Tested By — Lab Technician

Checked By — QA/QC

OORM-QC-13	REPORT DATE: 13 Sept 2026	REV. 0
Our Own Ready Mix, Plot No 3C-2, Industrial Area, Ananthapuram, Kasaragod, Kerala, India — 671321 · +91 83 4007 4006 · mail@ouownrm.com · www.ouownrm.com		