

CUSTOMER TEAM AZAD	SITE Cherkala	GRADE M25	CASTING DATE 10 Aug 2026
STRUCTURE Wall	DELIVERY TICKET #2395	SAMPLE IDS —	NO. OF CUBES 3
TESTING AGE 7 days	TEST DATE 25 Aug 2026	COMPARED DESIGN — none on file —	TESTED BY Pallavi Nandakumar

TEST SUMMARY — AVERAGE OF 3 CUBES		
Average Compressive Strength 28.3 N/mm2	Average Testing Load 635.77 kN	Average Density 2,499 kg/m3

STANDARDS FOLLOWED	
Sampling of Fresh Concrete	IS 1199 (1959)
Casting Location	Plant (cast during Plant QC, at batching plant)
Curing Method	Water Curing (IS 516)
Rate of Loading	140 kg/cm2 per minute
Compressive Strength of Concrete Cubes	IS 456:2000
Size of the Specimen	150 mm x 150 mm x 150 mm
Type of Failure	Cone & Split Failure

CUBE TEST ANALYSIS						
CUBE NO	DIMENSION (MM)	WEIGHT (KG)	DENSITY (KG/M3)	LOAD (KN)	STRENGTH (N/MM2)	AVERAGE (N/MM2)
Cube 1	150x150x150	8.390	2,486	631.80	28.1	28.3
Cube 2	150x150x150	8.467	2,509	649.40	28.9	28.3
Cube 3	150x150x150	8.441	2,501	626.10	27.8	28.3

REMARKS
Test

Pallavi Nandakumar
Tested By — Lab Technician

Checked By — QA/QC

OORM-QC-13	REPORT DATE: 25 Aug 2026	REV. 0
------------	--------------------------	--------