

CUSTOMER Test Customer Pvt Ltd		SITE Test Site	
GRADE M20	STRUCTURE Column C4	CASTING DATE 25 Jul 2026	COMPARED DESIGN OR20F207

STANDARDS FOLLOWED			
Sampling of Fresh Concrete		IS 1199 (1959)	
Casting Location		Plant (cast during Plant QC, at batching plant)	
Curing Method		Water Curing (IS 516)	
Rate of Loading		140 kg/cm2 per minute	
Compressive Strength of Concrete Cubes		IS 456:2000	
Size of the Specimen		150 mm x 150 mm x 150 mm	
Type of Failure		Conical	

TEST SUMMARY — 28 DAY AVERAGE		Meets characteristic strength f'ck (20.0 MPa)	
7-DAY AVG. Not yet tested	28-DAY AVG. 32.5 N/mm2	Load 470.0 kN Density 2,400 kg/m3	

CUBE TEST ANALYSIS							
CUBE NO	DATE OF TEST	AGE (DAYS)	WEIGHT (KG)	DENSITY (KG/M3)	LOAD (KN)	STRENGTH (N/MM2)	AVERAGE (N/MM2)
C1	22 Aug 2026	28	8.100	2,400	450.00	32.5	32.5
C2	22 Aug 2026	28	8.100	2,400	450.00	32.5	
C3	22 Aug 2026	28	8.100	2,400	450.00	32.5	
C4	22 Aug 2026	28	8.100	2,400	450.00	32.5	
C5	22 Aug 2026	28	8.100	2,400	450.00	32.5	
C6	22 Aug 2026	28	8.100	2,400	450.00	32.5	
C7	22 Aug 2026	28	8.100	2,400	450.00	32.5	
C8	22 Aug 2026	28	8.100	2,400	450.00	32.5	
C9	22 Aug 2026	28	8.100	2,400	450.00	32.5	

REMARKS
OK

Ravi
Tested By — Lab Technician

Checked By — QA/QC